



## **MONTHLY PROGRESS REPORT**

**MARCH, 2018**



### **RAS OFFICERS' INSTITUTE (CLUB HOUSE)**

**(2, institutional Area, Near DainikBhaskar, Jaipur)**

**Developers: M/S RAS Officers' Institute**

2, institutional Area, NearDainikBhaskar-Jaipur

**Prepared By**

**SUPERSTRUCTURES (PROJECT MANAGEMENT CONSULTANTS)**

## Project Highlights

Total Built up Area: - 1, 20,000Sq.ft

Total Floor of Project: -2 Basement + 6 Floors

**(Gym, Swimming pool, Banquet hall, Conference hall, Bar, Tennis& Squash)**

## Builders & Developers

**M/S RAS Officers' Institute,**

Registered office at 2, institutional Area,  
Near Dainik Bhaskar- Jaipur (Raj.)

## Consultants & Management Team

### Architectural Consultant

**Architect Design & Services (ADS)**

E-6B, Hanuman Path,  
New Sanganer Road Sodala-Jaipur  
**Mr. Lokesh Joshi Mob: 91-9680282624.**

### Project Management Consultants

**M/S SUPERSTRUCTURES**

Office No. 40, 4th Floor, Trinity Mall,  
New Sanganer Road, Jaipur  
Phone: 91-9314932438, 0141 5106606  
**Mr. Kulvinder Singh Mob: 91-9314480610**

### Structural Consultant

**M/S SANRACHNA**

S-41, AMBA BARI, JAIPUR  
**Mr. Sandeep Garg Mob: 91-9799496696**

### MEP Consultant

**M/S Cube Consultant**

A-8, Jamna Nagar Sodala-Jaipur  
**Mr. Sanjay Vajpayee Mob: 91-9214308430**

### Interior Designer Consultant

**M/S Sthapatya Architects**

A-58 Shanti path, Tilak Nagar,, JAIPUR  
**Ms. Ritu Khandelwal Mob: 91-9829016773**

## Contractor Agencies

### Civil Contractor

**M/S H. R. Gwala**

**F9/465, Chitrakoot, Vaishali Nagar-Jaipur**  
**Mr. H.R. Gwala Mob: 91-9783940001**

### Electrical Work Contractor

**M/S Vijay Electric service**

Vivek Vihar, New Sanganer Road, Sodala.  
**Mr. Shyam Vijay Mob: 91-9783300501**

### Plumbing Contractor

**M/S Gayatri Plumbing**

B-50, Jawahar Nagar, Jaipur  
**Mr. Jeet Ram Mob: 91-9829008082**

### Waterproofing Contractor

**M/S NS Solutions**

3/77, Agarwal Farm, Mansarovar, Jaipur  
**Mr. Shrikant Dandia Mob: 91-9214529486**

**INDEX**

<b>S. No.</b>	<b>Content</b>	<b>Page. No.</b>
(i)	Executive Summary	4
(ii)	Project View	4
(iii)	Milestone Achieved: At Execution Level	5
(iv)	Manpower & Material Status	5-7
(v)	Proposed Schedule & Material Procurement Details	8-10
(vi)	Drawing Status	11-12
(vii)	Progress Photographs	13-14
(viii)	Cube Test Report	15-16
(ix)	Checklist & Pour Card	17-18
(x)	Consultant Checking Record	19
(xi)	Pending Decisions & Requirements	20

**Distribution to:-**

- (i) RASO'I Members**
- (ii) Architect Design & Services (ADS)-Architectural Consultant**

